

ID	Task Name	Duration	Start	Finish	
1	PROJECT DURATION (DESIGN)	384 days	Fri 2/28/20	Wed 8/18/21	
2	Notice of Award	0 days	Fri 2/28/20	Fri 2/28/20	◆ 2/28
3	Concept Design	50 days	Fri 2/28/20	Fri 5/8/20	
8	Feasibility Design	35 days	Fri 5/8/20	Thu 6/25/20	
16	Preliminary (50%) Design	30 days	Fri 6/26/20	Thu 8/6/20	
25	Detailed (100%) Design	42 days	Fri 8/7/20	Mon 10/5/20	
31	Procurement	61 days	Tue 1/26/21	Tue 4/20/21	
32	Tender Posted (Posting and Closing)	30 days	Tue 1/26/21	Mon 3/8/21	
33	Contract Awarded (Notice to Proceed Issued)	0 days	Tue 4/20/21	Tue 4/20/21	◀ 4/20
34	Construction	79 days	Fri 4/30/21	Wed 8/18/21	
35	Contractor Submittals	5 days	Fri 4/30/21	Thu 5/6/21	
36	Site Mobilization	5 days	Fri 5/7/21	Thu 5/13/21	
37	Utility Locates	5 days	Fri 5/7/21	Thu 5/13/21	
38	Pipe, Manhole and Service Installation	64 days	Fri 5/14/21	Wed 8/11/21	
39	Surface Restoration & Site Clean-Up	5 days	Thu 8/12/21	Wed 8/18/21	
40	Demobilization	0 days	Wed 8/18/21	Wed 8/18/21	◆ 8/18